

Activity ID	Activity Description	Orig Dur	Rem Dur	Start	Finish	Total Float	Qtr 1, 2012			Qtr 2, 2012			Qtr 3, 2012		
							Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep
MILESTONES															
1000	Notice to Proceed	0	0	23-Jan-12*		0		◆ Notice to Proceed							
1310	Separation Fencing & Gates Complete	0	0		24-Jan-12*	5		◆ Separation Fencing & Gates Complete							
1290	Salvage Operations Complete (by Others)	0	0		27-Jan-12*	0		◆ Salvage Operations Complete (by Others)							
1300	Asbestos Abatement Complete (by Others)	0	0		13-Feb-12*	0		◆ Asbestos Abatement Complete (by Others)							
1320	Building Demolition & Debris Removal from Site Complete	0	0		09-Apr-12*	0			◆ Building Demolition & Debris Removal from Site Complete						
1220	Submit Operation & Maintenance Manual	0	0		08-May-12*	0			◆ Submit Operation & Maintenance Manual						
1330	Site Grading & Utilities Complete	0	0		21-May-12*	2			◆ Site Grading & Utilities Complete						
1340	Separation Fencing for NIC Sitework Complete	0	0		25-May-12*	0			◆ Separation Fencing for NIC Sitework Complete						
1270	NIC Sitework Mobilization	0	0	29-May-12*		0			◆ NIC Sitework Mobilization						
1350	10th Street Overlay Complete	0	0		02-Jul-12*	2						◆ 10th Street Overlay Complete			
1360	Bus Lot Construction Complete	0	0		05-Jul-12*	0						◆ Bus Lot Construction Complete			
1240	Substantial Completion	0	0		12-Jul-12*	0						◆ Substantial Completion			
1250	Project Closeout	20	20	13-Jul-12	09-Aug-12	0						■ Project Closeout			
1260	Final Completion	0	0		09-Aug-12*	0						◆ Final Completion			
ABATEMENT & DEMOLITION															
1010	Asbestos Abatement (by Others)	19	19	18-Jan-12*	13-Feb-12	0		■ Asbestos Abatement (by Others)							
1020	Install Temporary Fencing & Gates	2	2	23-Jan-12	24-Jan-12	0		■ Install Temporary Fencing & Gates							
1210	Salvage Operations (by Others)	5	5	23-Jan-12	27-Jan-12	0		■ Salvage Operations (by Others)							
1030	Demolition of Existing Buildings	40	40	14-Feb-12	09-Apr-12	0		■ Demolition of Existing Buildings							
ROUGH GRADING & UTILITIES															
1040	Site Grading	30	30	10-Apr-12	21-May-12	0			■ Site Grading						
1180	Relocation of Water Line & Meter	5	5	01-May-12	07-May-12	12			■ Relocation of Water Line & Meter						
1050	Storm Drainage Piping & Inlets	10	10	08-May-12	21-May-12	2			■ Storm Drainage Piping & Inlets						
BUS LOT & 10TH STREET PAVING															
1100	Survey Bus Lot	2	2	22-May-12	23-May-12	0			■ Survey Bus Lot						
1110	Concrete Curb & Gutter @ Bus Lot	5	5	24-May-12	31-May-12	0			■ Concrete Curb & Gutter @ Bus Lot						
1120	Stone Base @ Bus Lot	7	7	01-Jun-12	11-Jun-12	0			■ Stone Base @ Bus Lot						
1130	Asphalt @ Bus Lot & 10th Street Overlay	15	15	12-Jun-12	02-Jul-12	0			■ Asphalt @ Bus Lot & 10th Street Overlay						
1140	Parking Striping @ Bus Lot	2	2	03-Jul-12	05-Jul-12	0			■ Parking Striping @ Bus Lot						
TRASH ENCLOSURE, CONCRETE & CANOPIES															
1060	Footings @ Trash Enclosure	5	5	22-May-12	29-May-12	9			■ Footings @ Trash Enclosure						
1170	Repair Canopies	5	5	22-May-12	29-May-12	14			■ Repair Canopies						
1070	Masonry @ Trash Enclosure	5	5	30-May-12	05-Jun-12	9			■ Masonry @ Trash Enclosure						
1080	Form & Pour Site Concrete	15	15	06-Jun-12	26-Jun-12	9			■ Form & Pour Site Concrete						
1090	Gates @ Trash Enclosure	2	2	27-Jun-12	28-Jun-12	9			■ Gates @ Trash Enclosure						
FINE GRADING & LANDSCAPING															
1150	Fine Grading @ Gardens/Playground	3	3	21-May-12	23-May-12	0			■ Fine Grading @ Gardens/Playground						
1230	Install Separation Fencing to Accommodate NIC Sitework	2	2	24-May-12	25-May-12	0			■ Install Separation Fencing to Accommodate NIC Sitework						
1280	Fine Grading @ Remainder of Site	5	5	26-Jun-12	02-Jul-12	1			■ Fine Grading @ Remainder of Site						
1190	Remove Temporary Fence & Gates	1	1	03-Jul-12	03-Jul-12	1			■ Remove Temporary Fence & Gates						
1160	Seeding & Landscaping	5	5	05-Jul-12	11-Jul-12	1			■ Seeding & Landscaping						
1200	Site Clean & Punchlist	5	5	06-Jul-12	12-Jul-12	0			■ Site Clean & Punchlist						